

General ACM Locations for Team B

Revision Date: **11/30/2016**

| Elementary Schools | Tunnels | | | Ceiling Plenum ² | | | Ceiling | | | Walls | | Doors | | Floors | Boiler Room | | | Roof | | | Fixtures | |
|---------------------------------|----------------------------|-------------|-------------|-----------------------------|--------------|-------------|---------------------------------|------|----------------|----------------|---------------------|-------|------------|-----------|-------------------------|-------------|-------------|--------------|-------------------------|---------------|----------|-----------------------|
| | TSI-Fittings | TSI-Sealant | TSI-Contam. | Surfacing | TSI-Fittings | TSI-Sealant | Surfacing | Tile | Joint Compound | Joint Compound | Transite | CMU | Fire Doors | Non-Rated | Floor Tile ¹ | TSI-Fitting | TSI-Sealant | Misc. | Flashing | Felt | Misc. | Counter Tops |
| Clyde Miller | | | | | | | | | | | | | | | X | | | | Pitch Pan Tar | | | Covebase '84 Addition |
| Elkhart | | | | | | | | | | | | | X | X | X | | | skimcoa | | | | Counters & Win caulk |
| Virginia Court | | | | | | | | | Trace | | Trace | | | | X | | | | X | | | TSI fittings |
| Wheeling | | | | X | X | | Gym second ceiling | | | | TSI in Walls/Chases | | | | X | | | walls | | | | |
| Middle Schools | | | | | | | | | | | | | | | | | | | | | | |
| Aurora Quest P-8 | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| East | | | | | X | X | Soffit, Stage-vibration dampers | X | CT/stage | miculite in v | X | | | | X | | X | Boiler brick | | | | Countertops |
| Vista Peak P-8 | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| High Schools | | | | | | | | | | | | | | | | | | | | | | |
| Hinkley | under gym only | | | Fireproofing, Vib damp | X | | | | | | Plaster | | Int./Ext. | | | | | Gasket | X | | | |
| Hinkley District Stadium | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| T.H. Pickens Bldg. A | | | | block wal | X | | | | | spray Kitchen | | X | | | | | | | X | | X | |
| T.H. Pickens Bldg. B | | | | | | | | | | | | X | | | X | | | | X | | | |
| T.H. Pickens Bldg. C | | | | | | | | | | | X | | | X | | | | | X | | | |
| T.H. Pickens Bldg. D | | | | | | X | | | | | | | | X | | | | | X | | | |
| T.H. Pickens Mobile 0037 | | | | | | | | | | | | | Exterior | | | | | | | | | |
| Vista Peak Prep | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| William Smith High School | No ACM present in building | | | | | | | | | | | | | | | | | | | | | |
| Other Locations | | | | | | | | | | | | | | | | | | | | | | |
| Crossroads | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| Education Svc 3 (CentreTech) | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| Facilities (Construction Mgmt.) | | | | | | | | | | possible | | | | | X | | | | | | | |
| Facilities (North Barracks) | Building demolished 2012 | | | | | | | | | | | | | | | | | | | | | |
| Facilities Mobile 0041 | | | | | | | | | | | | | | | X | | | | | | | |
| Education Svc 2 (Hline A) | | | | | X | | | | | | | | | | | | | | | | | |
| Education Svc 1(Hline B) | | | | | | | | | | | | | | | Mastic | | | | Caulking Paste on Units | | | Baseboard adhesive |
| IT Center | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| PLCC | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| Transportation | No ACM Present In Building | | | | | | | | | | | | | | | | | | | | | |
| Warehouse | | | | | | | | | | | | | | | X | | | | Caulking | Pitch Pan Tar | | |

TSI = Thermal Systems Insulation
Sealant = Fiberglass Sealant
¹ Floor Tile may also be located beneath existing carpet ^ May include vinyl stair tread
² If ceiling plenum contains surfacing, do not disturb or access through lower ceiling.
³ Surfacing contamination between finished floor and wood sub-floor.